FINAL ANNUAL MONITORING REPORT TERRIBLE CREEK

BUFFER RESTORATION
WAKE COUNTY, NORTH CAROLINA
(EEP Project Number 134)
NEUSE RIVER BASIN
CATALOGING UNIT 03020201
Monitoring Year 4 of 5 (2011)



Prepared for:





North Carolina Department of Environment and Natural Resources
Ecosystem Enhancement Program
1652 Mail Service Center
Raleigh, North Carolina 27699-1652
EEP Project Manager: Jessica Kemp

August 2011

FINAL ANNUAL MONITORING REPORT TERRIBLE CREEK

BUFFER RESTORATION
WAKE COUNTY, NORTH CAROLINA
(EEP Project Number 134)
NEUSE RIVER BASIN
CATALOGING UNIT 03020201
Monitoring Year 4 of 5 (2011)

Prepared for:





North Carolina Department of Environment and Natural Resources
Ecosystem Enhancement Program
1652 Mail Service Center
Raleigh, North Carolina 27699-1652
EEP Project Manager: Jessica Kemp

Prepared by:



Axiom Environmental, Inc. 218 Snow Avenue Raleigh, North Carolina 27603 (919) 215-1693 (phone)

August 2011

Table of Contents

1.0 EXECUTIVE SUMMARY/PROJECT ABSTRACT	1
2.0 METHODOLOGY	2
3.0 REFERENCES	2
Appendices List of Figures	
List of Figures	
Figure 1. Site Location	Appendix A
Figure 2. Monitoring Plan View	Appendix A
List of Tables	
Table 1. Site Restoration Structures and Objectives	Appendix B
Table 2. Project Activity and Reporting History	
Table 3. Project Contacts Table	Appendix B
Table 4. Project Attribute Table	Appendix B
Table 5. Vegetation Plot Mitigation Success Summary Table	Appendix C
Table 6. Vegetation Metadata Table	
Table 7. Total and Planted Stems by Plot and Species	Appendix C
Appendices	
APPENDIX A. FIGURES AND PLAN VIEWS	
Figure 1. Site Location	
Figure 2. Current Conditions Plan View	
APPENDIX B. GENERAL PROJECT TABLES	
Table 1. Site Restoration Structures and Objectives	
Table 2. Project Activity and Reporting History	
Table 3. Project Contacts Table	
Table 4. Project Attributes Table	
APPENDIX C. VEGETATION ASSESSMENT DATA	
Table 5. Vegetation Plot Mitigation Success Summary	
Vegetation Monitoring Plot Photos	
CVS Summary Data Tables	
Table 6. Vegetation Metadata Table	
Table 7. Total and Planted Stems by Plot and Species	
APPENDIX D. BEAVER MANAGEMENT INFORMATION Maps of Located and/or Removed Beaver Dams	
IVIADS OF LOCATED AND/OF NEMOVED DEAVEL DAINS	

1.0 EXECUTIVE SUMMARY/PROJECT ABSTRACT

This report describes annual monitoring at the **Terrible Creek Buffer Restoration Site** (Site), which was designed specifically to assist in fulfilling North Carolina Ecosystem Enhancement Program (EEP) restoration goals. The Site is located approximately 1 mile northeast of Willow Spring and 4 miles northeast of Fuquay-Varina, in Wake County. This portion of Wake County is located within Neuse River Basin Cataloging Unit 03020201120010 (Figure 1, Appendix A). This document details annual monitoring results for riparian buffer restoration on the 47.84-acre Site, which resulted in a total of 45.6 acres of riparian buffer restoration. This project was instituted prior to October 11, 2007 and therefore is eligible for riparian buffer restoration credit up to 200 feet from the top of bank of all perennial and intermittent waterways within the Site.

The primary goals of this buffer restoration project focused on reforestation of the floodplain with native species to

- 1) improve water quality;
- 2) enhance flood attenuation;
- 3) reduce sedimentation/siltation;
- 4) increase channel bank stability;
- 5) filter and reduce pollutants prior to entering Terrible Creek;
- 6) serve as a wildlife corridor by providing connectivity to forested areas adjacent to the Site;
- 7) provide increased habitat for aquatic and terrestrial wildlife;
- 8) increase organic matter, carbon export, and woody debris in the stream corridor;
- 9) restore shade to Site open waters; and
- 10) enhance characteristic macroinvertebrate species populations in the channel.

Sixteen vegetation plots (10 meters by 10 meters) were installed within the Site after planting was completed. An average density of 320 stems per acre of Character Tree Species must be surviving after five monitoring years in accordance with North Carolina Division of Water Quality Administrative Code 15A NCAC 02B.0242 (*Neuse River Basin, Mitigation Program for Protection and Maintenance of Existing Riparian Buffers*) (NCDWQ 2007). Based on the number of stems counted, average densities were measured at 435 planted stems per acre surviving in year 4 (2011). When considering tree species only and no shrub species average densities were measured at 390 planted tree stems per acre surviving in year 4 (2011). The dominant species identified at the Site were planted stems of cherrybark oak (*Quercus pagoda*), swamp chestnut oak (*Quercus michauxii*), river birch (*Betula nigra*), and common buttonbush (*Cephalanthus occidentalis*). Woody vegetation immediately adjacent to Terrible Creek and planted willow livestakes have declined drastically throughout the monitoring years; therefore, EEP is contracting to replant approximately 7 acres of riparian buffer and several outer bends of Terrible Creek during the 2011-2012 dormant season.

In summary, the Site achieved success criteria for vegetation in the Fourth Monitoring Year (2011). Approximately 430 linear feet of outerbend within the Site shows some sign of bank sloughing or reduced integrity. However, when compared to preconstruction conditions the issue areas have not worsened and in general, the stream channel as a whole is trending toward more stable conditions. Several small beaver dams located in the northern portion of the Site were removed in August 2009 (Appendix D); the larger dam located just off-site was not removed because it is not located on the State's easement. Beaver dams located within the Site were mapped on January 28, 2011 (Appendix D). These dams are scheduled to be removed in 2011.

Summary information and data related to the occurrence of items such as beaver or encroachment and statistics related to performance of various project and monitoring elements can be found in table and figures within this report's appendices. Narrative background and supporting information formerly found in these reports can be found in the mitigation and restoration plan documents available on EEPs website. All raw data supporting the tables and figures in the appendices is available from EEP upon request.

2.0 METHODOLOGY

Sixteen vegetation plots (10 meters by 10 meters) were installed within the Site after planting was completed as depicted on Figure 2 (Current Conditions Plan View) in Appendix A. These plots were surveyed in June 2010 for the 2010 (year 3) monitoring season using the *CVS-EEP Protocol for Recording Vegetation, Version 4.0 CVS-EEP Protocol for Recording Vegetation, Version 4.0, Levels 1 and 2 Plot Sampling Only* (Lee et al. 2006) (http://cvs.bio.unc.edu/methods.htm); results are included in Appendix C. The taxonomic standard for vegetation used for this document was *Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas* (Weakley 2007).


3.0 REFERENCES


- Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation. Version 4.0. North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program. Raleigh, North Carolina.
- North Carolina Division of Water Quality (NCDWQ). 2007. Redbook, Surface Waters and Wetlands Standards. North Carolina Department of Environment and Natural Resources, Division of Water Quality. Raleigh, North Carolina.
- United States Geological Survey (USGS). 1974. Hydrologic Unit Map 1974. State of North Carolina.
- Weakley, Alan S. 2007. Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas (online). Available: http://www.herbarium.unc.edu/WeakleysFlora.pdf [February 1, 2008]. University of North Carolina Herbarium, North Carolina Botanical Garden, University of North Carolina, Chapel Hill, North Carolina.

APPENDIX A FIGURES AND PLAN VIEWS

Figure 1. Site Location

Figure 2. Monitoring Plan View





APPENDIX B GENERAL PROJECT TABLES

- Table 1. Site Restoration Structures and Objectives
- Table 2. Project Activity and Reporting History
- Table 3. Project Contacts Table
- Table 4. Project Attributes Table

Table 1.	Project	Resto	ration Compo	nents										
Project S	_	Existing Acreage	Mitigation Type	Approach	Acreag	ge	Mitigation Ratio	Mitigation Units	Stationing	Comment				
Riparian B	uffer	45.6	Restoration	-	45.6		1	45.6						
Mitigation	unit Su	mmati	ons											
Stream	Ripa Wetl		Nonriparian Wetland	Total W	etland		Buffe	er	Co	Comment				
0	0		0	0			45.6)						

Table 2. Project Activity and Reporting Hi	istory	
Activity or Report	Data Collection Completion	Actual Completion or Delivery
Restoration Plan		July 2007
Construction		February 2008
Planting/Permanent Seed Mix Applied		February 2008
Mitigation Plan/As-built Report		June 2008
(Year 0 Monitoring – baseline)		
Year 1 Monitoring (2008)	September 2008	July 2009
Year 2 Monitoring (2009)	July 2009	August 2009
Conservation Easement Boundary Marked		March 2010
Year 3 Monitoring (2010)	July 2010	July 2010
Year 4 Monitoring (2011)	June 2011	July 2011

Table 3. Project Contacts Table	
Designer and	Axiom Environmental, Inc.
Year 1-4 (2008-2011)	218 Snow Avenue
Monitoring Performers	Raleigh, NC 27603
	Grant Lewis (919) 215-1693
Construction, Planting,	Backwater Environmental
and Seeding Contractor	PO Box 1654
	Pittsboro, North Carolina 27312
	Wes Newell (919) 523-4375

Table 4. Project Background Table	
Project County	Wake County, North Carolina
Drainage Area	13-square miles
Drainage impervious cover estimate (%)	< 10 percent
Stream Order	Terrible Creek-fourth order, UTs-first order
Physiographic Region	Piedmont
Ecoregion	Outer Piedmont
Rosgen Classification of As-built	Not Applicable
Cowardin Classification	Palustrine
Dominant Soil Types	Appling, Augusta, Chewacla, Wehadkee
Reference Site ID	Terrible Creek
USGS HUC for Project and Reference	03020201
NCDWQ Subbasin for Project and Reference	03-04-03
NCDWQ Classification for Project and Reference	C NSW
Any portion of any project segment 303d listed?	No
Any portion of any project segment upstream of a 303d listed segment?	No
Reasons for 303d listing or stressor	Not Applicable
% of project easement fenced	None

APPENDIX C VEGETATION ASSESSMENT DATA

Table 5. Vegetation Plot Mitigation Success Summary Vegetation Monitoring Plot Photos CVS Summary Data Tables

Table 6. Vegetation Metadata TableTable 7. Total and Planted Stems by Plot and Species

Table 5. Vegetation Plot Mitigation Success Summary

Vegetation Plot ID	Vegetation Survival Threshold Met?	Tract Mean
1	Yes	
2	No	
3	Yes*	
4	Yes	
5	Yes	
6	Yes	
7	Yes	
8	Yes	97.50/
9	No	87.5%
10	Yes	
11	Yes	
12	Yes	
13	Yes	
14	Yes	
15	Yes	
16	Yes	

^{*}This plot exceeds 320 stems/acre when taking into account planted stems as well as a naturally recruited stem of sourwood (Diospyros virginiana).

Terrible Creek Buffer Restoration Year 4 (2011) Vegetation Plot Photographs Taken June 2011



Final Terrible Creek EEP Project Number 134 Wake County, North Carolina

Axiom Environmental, Inc.

Terrible Creek Buffer Restoration Year 4 (2011) Vegetation Plot Photographs (continued) Taken June 2011



Final Terrible Creek EEP Project Number 134 Wake County, North Carolina

Axiom Environmental, Inc.

Table 6. Vegetation Metadata Table

ta Table
Corri Faquin
6/14/2011 12:35
Axiom-EEP-2011-B.mdb
C:\Axiom\Business\CVS
CORRI-PC
29462528
TS IN THIS DOCUMENT
Description of database file, the report worksheets, and a summary of project(s) and project data.
Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems,
and all natural/volunteer stems.
List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Frequency distribution of vigor classes for stems for all plots.
Frequency distribution of vigor classes listed by species.
List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage values tallied by type for each species.
Damage values tallied by type for each plot.
A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are
excluded.
134
Terrible Creek Buffer (Fish Property) (G)
Buffer Restoration Site
Neuse
16

Table 7. Total and Planted Stems by Plot and Species

EEP Project Code 134. Project Name: Terrible Creek Buffer (Fish Property) (G)

			Current Plot Data (MY4 2011)																																		
			E134-	01-0001	E13	4-01-00	02	E134-	01-0003	E1	34-01-000	14	E134-01-	0005	E134	-01-0006	E1	134-01-0	0007	E134	1-01-0008	E134-01-000)9	E134-01-0010	E13	34-01-00	11	E134	1-01-0012	2	E134-0	1-0013	E134-01-0014	E'	134-01-0	J15	E134-01-0016
Scientific Name	Common Name	Species Type	PnoLS P-	all T	PnoLS	P-all T	Pr	noLS P-	all T	PnoLS	P-all T	P	noLS P-all	Т	PnoLS	-all T	PnoLS	6 P-all	Т	PnoLS	P-all T	PnoLS P-all T	Pı	noLS P-all T	PnoLS	P-all	T P	PnoLS	P-all T	Pno	oLS P-a	II T	PnoLS P-all T	PnoL'	S P-all	Т	PnoLS P-all T
Acer rubrum	red maple	Tree		5			7			7		1																								\Box	
Aesculus sylvatica	painted buckeye	Shrub Tree																				1														\Box	
Asimina triloba	pawpaw	Shrub Tree																		1	1	1 3 3	3	1 1	1			3	3	3	1	1	1			\Box	
Baccharis halimifolia	eastern baccharis	Shrub Tree					1																1		1					2				2		4	
Betula nigra	river birch	Tree								1	. 1	1			1	1	1 10	0 10	0 10	2	2	2		1 1	1 2	2	2									\Box	5 5
Carya illinoinensis	pecan	Tree																																		\Box	
Carya ovata	shagbark hickory	Tree						1	1	1																										\Box	
Celtis	hackberry																																			\Box	
Celtis laevigata	sugarberry	Shrub Tree			1	1	1						1	1 :	1 1	1	1			3	3	3			4	4	4									\Box	
Cephalanthus	buttonbush	Shrub Tree																																		\Box	
Cephalanthus occidentalis	common buttonbush	Shrub Tree	3	3 3			12			4	4	4								8	8	3 3	3													\Box	
Diospyros virginiana	common persimmon	Tree																							1	1	1									\Box	
Fraxinus	ash	Shrub Tree																																		-	_
Fraxinus pennsylvanica	green ash	Tree	3	3 3	1	1	1	4	4	4 5	5	5	3	3 3	3 1	1	1			1	1	1			1	1	1				1	1	1 1 1	1	4 4	4	6 6
llex verticillata	common winterberry	Shrub Tree																																			
Juglans nigra	black walnut	Tree											3	3 3	3																		2 2	2			
Liquidambar	sweetgum																																				
Liquidambar styraciflua	sweetgum	Tree					12					40		3:	1				1			3			1		4						2			18	
Liriodendron tulipifera	tuliptree	Tree																																		\Box	
Oxydendrum arboreum	sourwood	Shrub Tree								1																											
Platanus	sycamore	Tree																																			
Platanus occidentalis	American sycamore	Tree											4	4 4	4 3	3	3							2 2	2								1 1	1			
Prunus serotina	black cherry	Shrub Tree																																		\Box	
Pyrus calleryana	Callery pear	Tree																																		\Box	
Quercus	oak	Shrub Tree																																			
Quercus michauxii	swamp chestnut oak	Tree			1	1	1	1	1	1 2	. 2	2			1	1	1	3 3	3 3	1	1	1 1 1	1		4	4	4	4	4	4					3 3	3	4 4
Quercus pagoda	cherrybark oak	Tree	6	6 6	2	2	2	1	1	1 1	. 1	1			1	1	1	1 1	1 1	2	2	2		4 4	4 1	1	1	2	2	2	11	11 1	1 4 4	4	1 1	1	3 3
Rhus copallinum	flameleaf sumac	Shrub Tree																																			
Sambucus canadensis	Common Elderberry	Shrub Tree																																		$\overline{}$	
Ulmus	elm	Tree																																		\Box	
Unknown		unknown																																		\Box	
•		Stem count	12	12 17	5	5	37	7	7 1	5 13	13	54	11 1	1 42	2 8	8	8 14	4 14	4 15	18	18 2	2 7 7	8	8 8 1	13	13	17	9	9	11	13	13 1	5 8 8	10	8 8	30	18 18
		size (ares	\	1		1			1		1		1			1		1			1	1		1		1			1			1	1		1		1
		size (ACRES)	0	0.02		0.02		0	.02		0.02		0.02	2		0.02		0.02			0.02	0.02		0.02		0.02			0.02		0.	02	0.02	1	0.02	\neg	0.02
		Species count	3	3 4	4	4	8	4	4	6 5	5	7	4	4 5	5 6	6	6	3 3	3 4	7	7	3 3	4	4 4	6 6	6	7	3	3	4	3	3	4 4 4	5	3 3	5	4 4
Totals		Stems per ACRE	485.6 4	85.6 688	202.3	202.3	1497 2	283.3 2	83.3 60	7 526.1	526.1	2185	145.2 445.	2 1700	323.7	323.7 32	3.7 566.0	566.6	6 607	728.4	728.4 890.	3 283.3 283.3 3	323.7	323.7 323.7 404	.7 526.1	526.1	688	364.2	364.2 44	45.2 52	26.1 52	6.1 60	7 323.7 323.7 404	1.7 323.	7 323.7	1214	728.4 728.4 1
	1	Stem count	9	9 14		5	24	7	7 1	5 9	9	50	11 1	_	2 8	8	8 14	_	_	10	10 1	1 4 4	4	8 8	9 13	13	17	9	9	_	_	13 1	5 8 8	8	8 8	26	18 18
		size (ares)	╌	1		1			1	1	1	30	1	- 42	9	1	<u> </u>	1	1 13	10	1	1	-	1	J 13	1	- 1/	,	1			1	1	-	1		1
		size (ACRES)		0.02	1	0.02		0	.02	1	0.02		0.02	,	1	0.02		0.02			0.02	0.02		0.02	1 -	0.02			0.02		n	02	0.02	+	0.02	\longrightarrow	0.02
Riparian Buffer Success		Species count	2	2 2	1	J.UZ	6	4	.02	6 4	0.02	6	4	4 1	5 6	6	6	3 3	3 1	6	6	3 2 2	2	4 4	5 6	6.02	7	3	3	3	3	3	4 4 4	4	3 3	1	4 4
•		Stems per ACRE	3642 2	64.2 566.6	202.2	202.3	071 2 2	283.3 2	83.3 60	7 364 2	364.2	2023 4	145.2 445.	2 1700	323.7	323.7 32	3 7 566	5 566.6	6 607	404.7	404.7 566.	5 161.9 161.9 1	161 0	23.7 323.7 364	2 526 1	526.1	688	364.2	364.2 36	64.2 52	26.1 52	6.1 60	7 323.7 323.7 323	3.7 323.7	7 323.7	1052	728.4 728.4 1
Criteria		stems per ACRE	304.2 3	04.2 506.6	202.3	202.3	9/1.Z Z	.03.3	00.3 60	304.2	304.2	2023 4	145 .2 445.	2 1/00	323./	323./ 32	5.7 506.6	9.00.6	/טט	404.7	404./ 566.	101.9 101.9 1	101.9	23./ 323./ 364	.2 520.1	520.1	ซซซ	304.2	304.2 3t	04.2 52	20.1 52	.p.1 60	/ 323./ 323./ 323	./ 323.	/ 323./	1052	120.4 128.4

*Bolded hardwood tree species are counted toward riparian buffer success criteria.

Color for Density

Exceeds requirements, but by less than 10%
Fails to meet requirements, by less than 10%
Fails to meet requirements by more than 10%

PnoLS = Planted exclusing livestakes

P-all = All planted stems including livestakes

T = All planted and natural recruit stems including livestakes

Total includes natural recruit stems

APPENDIX D BEAVER MANAGEMENT INFORMATION Map of Located and/or Removed Beaver Dams

