FINAL ANNUAL MONITORING REPORT TERRIBLE CREEK

BUFFER RESTORATION
WAKE COUNTY, NORTH CAROLINA
(EEP Project Number 134, Contract Number 004458)
NEUSE RIVER BASIN
CATALOGING UNIT 03020201
Monitoring Year 6 (2013)



Prepared for:





North Carolina Department of Environment and Natural Resources
Ecosystem Enhancement Program
1652 Mail Service Center
Raleigh, North Carolina 27699-1652
EEP Project Manager: Jessica Kemp

December 2013

FINAL ANNUAL MONITORING REPORT TERRIBLE CREEK

BUFFER RESTORATION
WAKE COUNTY, NORTH CAROLINA
(EEP Project Number 134, Contract Number 004458)
NEUSE RIVER BASIN
CATALOGING UNIT 03020201
Monitoring Year 6 (2013)

Prepared for:





North Carolina Department of Environment and Natural Resources
Ecosystem Enhancement Program
1652 Mail Service Center
Raleigh, North Carolina 27699-1652
EEP Project Manager: Jessica Kemp

Prepared by:



Axiom Environmental, Inc. 218 Snow Avenue Raleigh, North Carolina 27603 (919) 215-1693 (phone)

December 2013

Table of Contents

1.0 EXECUTIVE SUMMARY/PROJECT ABSTRACT	3
List of Figures	
Figure 1. Site Location.	Appendix A
Figure 2. Current Conditions Plan View	Appendix A
List of Tables	
Table 1. Site Restoration Structures and Objectives	Appendix B
Table 2. Project Activity and Reporting History	
Table 3. Project Contacts Table	* *
Table 4. Project Attribute Table	
Table 5. Vegetation Plot Mitigation Success Summary Table	Appendix C
Table 6. Vegetation Metadata Table	Appendix C
Table 7. Total and Planted Stems by Plot and Species	Appendix C
Table 8. 2013 Vegetation Transect Data	Appendix C
Appendices	
APPENDIX A. FIGURES AND PLAN VIEWS	
Figure 1. Site Location	
Figure 2. Current Conditions Plan View	
Figure 3. Vegetation Map	
APPENDIX B. GENERAL PROJECT TABLES	
Table 1. Site Restoration Structures and Objectives	
Table 2. Project Activity and Reporting History	
Table 3. Project Contacts Table	
Table 4. Project Attributes Table	
APPENDIX C. VEGETATION ASSESSMENT DATA	
Table 5. Vegetation Plot Mitigation Success Summary	
Vegetation Monitoring Plot Photos	
CVS Summary Data Tables	
Table 6. Vegetation Metadata Table	
Table 7. Total and Planted Stems by Plot and Species	
Table 8. 2013 Vegetation Transect Data	

Vegetation Transect Photos

APPENDIX D. BEAVER MANAGEMENT INFORMATION

2013 Map of Located Removed Beaver Dams

APPENDIX E. ADDITIONAL SITE MAPPING

Figure 4: Drainage Area Map (USGS Topo Map)

Figure 5: Soils Map

APPENDIX F. ADDITIONAL SITE PHOTOGRAPHS

Preconstruction Photographs

Asbuilt Photographs

1.0 EXECUTIVE SUMMARY/PROJECT ABSTRACT

This report describes annual monitoring at the **Terrible Creek Buffer Restoration Site** (Site), which was designed specifically to assist in fulfilling North Carolina Ecosystem Enhancement Program (EEP) restoration goals. This report (compiled based on EEP's *Procedural Guidance and Content Requirements for EEP Monitoring Reports Version 1.4* dated 11/7/11) summarizes data for year 6 (2013) monitoring.

The primary goals of this buffer restoration project focused on reforestation of the floodplain with native species to

- 1) improve water quality;
- 2) enhance flood attenuation;
- 3) reduce sedimentation/siltation;
- 4) increase channel bank stability;
- 5) filter and reduce pollutants prior to entering Terrible Creek;
- 6) serve as a wildlife corridor by providing connectivity to forested areas adjacent to the Site;
- 7) provide increased habitat for aquatic and terrestrial wildlife;
- 8) increase organic matter, carbon export, and woody debris in the stream corridor;
- 9) restore shade to Site open waters; and
- 10) enhance characteristic macroinvertebrate species populations in the channel.

The Site is located approximately 1 mile northeast of Willow Spring and 4 miles northeast of Fuquay-Varina, in Wake County. This portion of Wake County is located within Neuse River Basin Cataloging Unit 03020201120010 (Figure 1, Appendix A). This document details annual monitoring results for riparian buffer restoration on the 47.84-acre Site, which resulted in a total of 45.6 acres of riparian buffer restoration. The Site is protected by a permanent conservation easement held by the State of North Carolina. This project was instituted prior to October 11, 2007 and therefore is eligible for riparian buffer restoration credit up to 200 feet from the top of bank of all perennial and intermittent waterways within the Site.

Sixteen vegetation plots (10-meters by 10-meters) were installed within the Site after planting was completed. An average density of 320 stems per acre of Character Tree Species must be surviving after five monitoring years in accordance with North Carolina Division of Water Quality Administrative Code 15A NCAC 02B.0242 (Neuse River Basin, Mitigation Program for Protection and Maintenance of Existing Riparian Buffers) (NCDWQ 2007). Based on the number of stems counted, average densities were measured at 473 planted stems per acre (excluding livestakes) surviving in year 6 (2013). When considering hardwood tree species only and no shrub species average densities were measured at 440 planted tree stems per acre (excluding livestakes) surviving in year 6 (2013). The dominant species identified at the Site were planted stems of cherrybark oak (Quercus pagoda), swamp chestnut oak (Quercus michauxii), and river birch (Betula nigra). An additional random 15 transects (50m x 2m) were completed within the Site in Year 6 (2013). Hardwood tree species averaged 375 stems per acre within all transects. Transect locations are depicted on Figures 2 and 3 (Appendix A), and data and photographs are included in Appendix C.

Woody vegetation immediately adjacent to Terrible Creek and planted willow livestakes declined drastically throughout the monitoring years; therefore, EEP replanted portions of the easement on February 9, 2012 and April 29, 2012. Areas planted on February 9, 2012 included Zone 1 adjacent to Terrible Creek (top of bank to 30 feet, shown in dark pink and brown on Figure 2, Appendix A), which

was planted with approximately 1596 containerized tree stems and 350 livestakes. Additionally, areas between vegetation plots 2-3 and vegetation plots 9-10 were planted with approximately 654 tree stems (shown in brown on Figure 2, Appendix A). Newly planted containerized trees appear to be thriving. In general, livestakes did not appear to have taken root (depicted in yellow on Figure 2, Appendix A). Planted species and quantities of each are as follows.

Livestakes (planted on February 9, 2012)

175 black willow, *Salix nigra* 175 silky dogwood, *Cornus amomum*

TOTAL 350 Livestakes

Containerized Trees (planted on February 9, 2012)

361 green ash, Fraxinus pennsylvanica

235 overcup oak, Quercus lyrata

623 river birch, Betula nigra

100 shumard oak, Quercus shumardii

820 willow oak, Quercus phellos

111 yellow poplar, Lirodendron tulipifera

TOTAL 2250 Containerized Trees

On April 29, 2012 Bruton Natural Services performed an additional replant on the far eastern braid of Terrible Creek that flows north. Areas were planted with 150 five-gallon containerized trees (4-6 feet in height) in Zone 1 adjacent to Terrible Creek (top of bank to 30 feet, shown in orange on Figure 2, Appendix A) and 250 lives stakes on both banks of Terrible Creek. Planted species and quantities of each are as follows.

Livestakes (planted on April 29, 2012)

250 black willow, Salix nigra

TOTAL 250 Livestakes

Containerized Trees (planted on April 29, 2012)

30 green ash, Fraxinus pennsylvanica

30 river birch, Betula nigra

30 swamp chestnut oak, *Ouercus michauxii*

30 willow oak, Quercus phellos

30 sycamore, Platanus occidentalis

TOTAL 150 Containerized Trees

A growing population of blackberry (*Rubus* sp.) and baccharis (*Baccharis halimifolia*), located within the western end of the Site, is reducing stem densities.

Approximately 430 linear feet of outerbend within the Site shows some sign of bank sloughing/erosion or reduced integrity. However, when compared to preconstruction conditions the issue areas have not worsened and in general, the stream channel as a whole is trending toward more stable conditions. Cut banks tend to be relatively low (3-4 feet in height) and are associated with point/side bars that suggest the cross-sectional area is not increasing. Bank pins were installed on two outerbends ([outerbend 13 and outerbend 24] depicted as green stars on Figure 2, Appendix A) in January 2011 and were subsequently monitored in February 2012 and August 2012. Measurements indicated approximately 12 inches of sloughing from January 2011 to February 2012. Only one bank pin was found in August 2012 due to heavy herbaceous vegetation; this pin indicated minimal changes going from 4 inches of exposure in February 2012 to approximately 5 inches of exposure in August 2012. Bank pins will need to be reevaluated during the winter when herbaceous vegetation has died back and pins are easier to identify.

On April 14, 2013, three bank pins installed by EEP in January 2011 were located in outerbend 24; pins in outerbend 13 were not found. The downstream pin was exposed approximately 14 inches, and the two upstream pins (one located at top of bank and one lower on the bank) were exposed approximately 6 inches. Each pin was hammered flush with the surface of the bank.

Visual observation of the entire reach of Terrible Creek reveals very good in-stream habitat diversity including the following.

- 1. Large woody debris
- 2. Log sills
- 3. Undercut banks with root masses
- 4. Fine organic material (leaf packs and sticks)
- 5. Deep pools in bends
- 6. Coarse gravel (often associated with large wood or old dams)
- 7. Cobble inputs from channel bounded by a steep valley wall

Several small beaver dams located in the northern portion of the Site were removed in August 2009 (Appendix D); the larger dam located just off-site has also been removed, there are no signs of beaver activity in the vicinity. Beaver dams located within the Site were mapped on January 28, 2011 and subsequently removed (Appendix D).

Summary information and data related to the occurrence of items such as beaver or encroachment and statistics related to performance of various project and monitoring elements can be found in table and figures within this report's appendices. Narrative background and supporting information formerly found in these reports can be found in the mitigation and restoration plan documents available on EEPs website. All raw data supporting the tables and figures in the appendices is available from EEP upon request.

2.0 METHODOLOGY

Sixteen vegetation plots (10-meters by 10-meters) were installed within the Site after planting was completed as depicted on Figure 2 (Current Conditions Plan View) in Appendix A. These plots were surveyed in September 2013 for the 2013 (year 6) monitoring season using the *CVS-EEP Protocol for Recording Vegetation, Version 4.2, Levels 1 and 2 Plot Sampling Only* (Lee et al. 2008) (http://cvs.bio.unc.edu/methods.htm); results are included in Appendix C. The taxonomic standard for vegetation used for this document was *Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas* (Weakley 2007).

3.0 REFERENCES


- Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation. Version 4.2. North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program. Raleigh, North Carolina.
- North Carolina Division of Water Quality (NCDWQ). 2007. Redbook, Surface Waters and Wetlands Standards. North Carolina Department of Environment and Natural Resources, Division of Water Quality. Raleigh, North Carolina.
- United States Geological Survey (USGS). 1974. Hydrologic Unit Map 1974. State of North Carolina.
- Weakley, Alan S. 2007. Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas (online). Available: http://www.herbarium.unc.edu/WeakleysFlora.pdf [February 1, 2008]. University of North Carolina Herbarium, North Carolina Botanical Garden, University of North Carolina, Chapel Hill, North Carolina.


APPENDIX A FIGURES AND PLAN VIEWS


Figure 1. Site Location

Figure 2. Current Conditions Plan View

Figure 3. Vegetation Map







APPENDIX B GENERAL PROJECT TABLES

- Table 1. Site Restoration Structures and Objectives
- Table 2. Project Activity and Reporting History
- Table 3. Project Contacts Table
- Table 4. Project Attributes Table

Table 1. Project Restoration Components														
Project S	_	Existing Acreage	Mitigation Type	Approach	Acreag	ge	Mitigation Ratio	Mitigation Units	Stationing	Comment				
Riparian B	uffer	r 45.6 Restoration		-	45.6		1	45.6						
Mitigation	Unit Su	mmati	ons											
Stream	Ripai Wetl		Nonriparian Wetland	Total W	etland		etland		etland		Buffe	er	Co	omment
0	0	•	0	0)	45.6								

Table 2. Project Activity and Reporting History											
	Data Collection	Actual Completion									
Activity or Report	Completion	or Delivery									
Restoration Plan		July 2007									
Construction		February 2008									
Planting/Permanent Seed Mix Applied		February 2008									
Mitigation Plan/As-built Report		June 2008									
(Year 0 Monitoring – baseline)											
Year 1 Monitoring (2008)	September 2008	July 2009									
Year 2 Monitoring (2009)	July 2009	August 2009									
Conservation Easement Boundary Marking		March 2010									
Year 3 Monitoring (2010)	July 2010	July 2010									
Year 4 Monitoring (2011)	June 2011	August 2011									
Supplemental Planting		February & April 2012									
Year 5 Monitoring (2012)	August 2012	August 2012									
Year 6 Monitoring (2013	September 2013	November 2013									

Table 3. Project Contacts Table								
Designer and	Axiom Environmental, Inc.							
Year 1-6 (2008-2013) 218 Snow Avenue								
Monitoring Performers	Raleigh, NC 27603							
	Grant Lewis (919) 215-1693							
Construction, Planting,	Backwater Environmental							
and Seeding Contractor	PO Box 1654							
	Pittsboro, North Carolina 27312							
	Wes Newell (919) 523-4375							

Table 4. Project Background Table	
Project County	Wake County, North Carolina
Drainage Area	13-square miles
Drainage impervious cover estimate (%)	< 10 percent
Stream Order	Terrible Creek-fourth order, UTs-first order
Physiographic Region	Piedmont
Ecoregion	Outer Piedmont
Rosgen Classification of As-built	Not Applicable
Cowardin Classification	Palustrine
Dominant Soil Types	Appling, Augusta, Chewacla, Wehadkee
Reference Site ID	Terrible Creek
USGS HUC for Project and Reference	03020201
NCDWQ Subbasin for Project and Reference	03-04-03
NCDWQ Classification for Project and Reference	C NSW
Any portion of any project segment 303d listed?	No
Any portion of any project segment upstream of a 303d listed segment?	No
Reasons for 303d listing or stressor	Not Applicable
% of project easement fenced	None

APPENDIX C VEGETATION ASSESSMENT DATA

Table 5. Vegetation Plot Mitigation Success Summary Vegetation Monitoring Plot Photos Site Replanting Photographs CVS Summary Data Tables

Table 6. Vegetation Metadata TableTable 7. Total and Planted Stems by Plot and Species


Table 8. 2013 Vegetation Transect Data Vegetation Transect Photos

Table 5. Vegetation Plot Mitigation Success Summary based on Riparian Buffer Success

Vegetation Plot ID	Vegetation Survival Threshold Met?	Tract Mean				
1	Yes					
2	Yes					
3	Yes					
4	Yes					
5	Yes					
6	Yes					
7	7 Yes					
8	No*	01.20/				
9	Yes	81.3%				
10	Yes					
11	Yes					
12	Yes					
13	Yes					
14	No*					
15	No*					
16	Yes					

^{*}When including naturally recruited hardwood tree stems these plots met success criteria.

Terrible Creek Buffer Restoration Year 6 (2013) Vegetation Plot Photographs Taken September 2013



Terrible Creek (final) EEP Project Number 134 Wake County, North Carolina

Axiom Environmental, Inc.

Terrible Creek Buffer Restoration Year 6 (2013) Vegetation Plot Photographs (continued) Taken September 2013



Terrible Creek (final) EEP Project Number 134 Wake County, North Carolina

Axiom Environmental, Inc.

Terrible Creek Buffer Restoration Site Replanting Photographs Taken February 8 and 9, 2012









Table 6. Vegetation Metadata Table

Report Prepared By	Corri Faquin
Date Prepared	9/16/2013 15:29
database name	Axiom-EEP-2013-A-v2.3.1.mdb
database location	\\AE-SBS\RedirectedFolders\pperkinson\Desktop
computer name	PHILLIP-PC
file size	65798144
DESCRIPTION OF WORKSHEE	TS IN THIS DOCUMENT
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Proj, planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems,
Proj, total stems	and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are
Spp	excluded.
PROJECT SUMMARY	
Project Code	134
project Name	Terrible Creek Buffer (Fish Property) (G)
Description	Buffer Restoration Site
River Basin	Neuse
length(ft)	
stream-to-edge width (ft)	
area (sq m)	
Required Plots (calculated)	
Sampled Plots	16

Table 7. Total and Planted Stems by Plot and Species

EEP Project Code 134. Project Name: Terrible Creek Buffer (Fish Property) (G)

Common Name					Current Plot Data (MY6 2013)									
Administration Marchana year Marchana year	010 E134-01-0011	E134-01-0010	E134-01-0009	E134-01-0008				E134-01-0001						
Associate Juvillation accordination of the control	T PnoLS P-all T	PnoLS P-all T	PnoLS P-all T	PnoLS P-all T	PnoLS P-all T	PnoLS P-all T	PnoLS P-all T	PnoLS P-all T	PnoLS P-all T	PnoLS P-all T	PnoLS P-all T	Species Type	Common Name	Scientific Name
Assimilation in Control Service					2	2	4	18		3		Tree	red maple	Acer rubrum
Section Sect													<u> </u>	Aesculus sylvatica
Section Sect			2 2 2	2 2 2								Tree	pawpaw	Asimina triloba
Cary a West of Cary Strict Colors (Carles Colors A Stage Strict Colors (Carles Colors A Strict Colors (Carles Colors (Carles Colors (Carles Colors A Strict Colors (Carles Colors (Carles Colors	1			4										Baccharis halimifolia
Cary a millioniments Maghath Michagor Tree	4 1 1	4 4	6 6 6	1 1 1	1	1 1 1			2 2 2	7 7 7		Tree	river birch	Betula nigra
Celtis continues Designation Tree												Tree	pecan	_
Cells in Ababbery Tree												Tree	shagbark hickory	Carya ovata
Celts lengigate Sugarherry Free												Tree	hackberry	
Common buttonbush Sirub	1 1				1	1 1 1	1 1 1			1 1 1		Tree		Celtis laevigata
Dispyrox viginians Tree												Shrub	buttonbush	_
Frazins personal shall free 3			3 3 3	6 6 6				1 1 1		3	3 3 3	Shrub	is common buttonbush	Cephalanthus occidentalis
Frazins pernywnical green all free 3	1 1		1	1					1	1 1 2		Tree	common persimmon	Diospyros virginiana
Frazinis pennghanika green ash Tree												Tree	ash	• • •
Inserted Common winterferenty Shrubul Inserted	1	1 1	3 3 3		1	1 1 1	3 3 3	6 6 6	4 4 4	3 2 2 2	3 3 3			
Liguidambar syseetgwm Tree														
Liquidambar Sweetgum Tree							3 3 3							
Liquidambar styraciffua weetgum Tree														
Liriodenfortulipffera Mulpitree Tree Morus M	4		2							8				•
Morey												+		· · · · · · · · · · · · · · · · · · ·
Oxydendrum arboreum sourwood Tree					1									
Pilatanus cocidentalis American sycamore Tree														
Patanus Sycamore Tree														•
Platanus occidentalis														
Pruss serotina black cherry Free	2	2 2			3	3 3 3	4 4 4							
Pyrus calleryana Callery pear Exotic														
Quercus lyrata overcup oak Tree			1							1				
Quercus lyrata overcup oak Tree Image: Control of the control oak of the														
Quercus michauxii swamp chestnut oak Tree 1	1	1 1										Tree		
Quercus nigra water oak Tree 5 5 5 5 2 2 2 1 <td>4 4</td> <td></td> <td>1 1 1</td> <td>1 1 1</td> <td>1 3 3 3</td> <td>1 1 1</td> <td></td> <td>2 2 2</td> <td>1 1 1</td> <td>1 1 1</td> <td></td> <td></td> <td></td> <td></td>	4 4		1 1 1	1 1 1	1 3 3 3	1 1 1		2 2 2	1 1 1	1 1 1				
Quercus pagoda cherrybark oak Tree 5 5 5 2 2 2 1 <th< td=""><td>1</td><td>1 1</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>•</td><td>•</td></th<>	1	1 1											•	•
Quercus uphellos willow oak Tree 1 4	7 1 1	7 7		1 1 1	1 1 1 1	1 1 1		1 1 1	1 1 1	2 2 2	5 5 5			_
Quercus rubra Northern red oak Tree			2 2 2						4 4 4					
Rhus sumac shrub s	1	1 1	1 1 1											
Rhus copallinum flameleaf sumac shrub														
Sambucus canadensis														
Ulmus elm Tree														•
Ulmus alata winged elm Tree			1	2 2 2	6 6 16									
Ulmus americana Americane Mericane M					4 4 4									
Unknown Shrub or Tree											1			
Stem count 11 11 12 14 14 27 12 12 13 10 10 28 11 11 15 8 8 10 14 14 25 13 18 18 18 23 17 17 Totals Species count 3 3 4 6 6 9 5 5 6 4 4 5 6 6 7 4 4 5 6 6 8 7 7 11 7 7														
Size (ares) 1 <th< td=""><td>22 8 8 1</td><td>17 17 2</td><td>18 18 23</td><td>13 13 18</td><td>10 14 14 25</td><td>8 8 10</td><td>11 11 15</td><td>10 10 28</td><td>12 12 13</td><td>2 14 14 27</td><td>11 11 12</td><td></td><td></td><td></td></th<>	22 8 8 1	17 17 2	18 18 23	13 13 18	10 14 14 25	8 8 10	11 11 15	10 10 28	12 12 13	2 14 14 27	11 11 12			
Totals size (ACRES) 0.02	1									· · · · · · · · · · · · · · · · · · ·				
Species count 3 3 4 6 6 9 5 5 6 4 4 5 6 6 7 4 4 5 6 6 8 7 7 11 7 7	0.02												tals	Tota
	9 5 5													
Stems per ACRE 445.2 445.2 445.2 445.2 445.2 445.6 566.6 566.6 1093 485.6 485.6 526.1 404.7 404.7 1133 445.2 445.2 607 323.7 323.7 404.7 566.6 566.6 1012 526.1 526.1 526.1 728.4 728.4 728.4 930.8 688 688 89	890.3 323.7 323.7 647.	688 688 890.			4.7 <mark>566.6</mark> 566.6 1012		445.2 445.2 607	404.7 404.7 1133						
size (ares) 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1									+				
Riparian Buffer Success size (ACRES) 0.02	0.02								0.02				ffer Success	Riparian Buf
Species count 2 2 3 6 6 8 5 5 6 3 3 4 4 4 5 6 6 7 4 4 5 5 5 5 6 6 6 9 7 7	8 5 5						t 1 1 t							
	0 0	688 688 849.			, , ,		445.2 445.2 607	364.2 364.2 1093						

Color for Density

Exceeds requirements by 10%
Exceeds requirements, but by less than 10%
Fails to meet requirements, by less than 10%
Fails to meet requirements by more than 10%

PnoLS = Planted excluding livestakes P-all = Planting including livestakes

T = All planted and natural recruits including livestakes

T includes natural recruits

Table 7. Total and Planted Stems by Plot and Species (continued)

EEP Project Code 134. Project Name: Terrible Creek Buffer (Fish Property) (G)

			Curre	urrent Plot Data (MY6 2013)			Ar	nnual I	vieans																									
			E13	84-01-0012		34-01-0013	E1	L34-01-(0014	E13	84-01-0	015	E134-01	-0016	M'	Y6 (2013	3)	M	Y5 (2012))	M	/4 (2011)	ľ	VIY3 (2	(010)		MY2 (20	J09)	ľ	MY1 (2	(800	1	MY0 (2	.008)
Scientific Name	Common Name	Species Type	PnoLS	P-all T	PnoLS	P-all T	PnoLS	S P-all	Т	PnoLS	P-all	Т	PnoLS P-all	Т	PnoLS	P-all	Т	PnoLS	P-all T		PnoLS	P-all T	PnoL	S P-all	Т	PnoL	S P-all	Т	PnoLS	S P-all	Т	Pnol	S P-al	T
Acer rubrum	red maple	Tree					4		5					9	9		47			31		2	0		14	18		1	.7			1		
Aesculus sylvatica	painted buckeye	Shrub																					1					1		1				
Asimina triloba	pawpaw	Tree	1	1	1										5	5	5	6	6	6	9	9	9 10	6 :	16	16 1	.7 1	7 1	.7 20	0 :	20 2	20 4	.6	46 46
Baccharis halimifolia	eastern baccharis	Shrub			2		7		7			5		2	2		28			29		2	0			25		1	.8			-		
Betula nigra	river birch	Tree													22	22	22	28	28	28	22	22 2	2 :	2	2	2	2	2	3	2	2	2	2	2
Carya illinoinensis		Tree																								1			2	+		1	+	
	•	Tree																			1	1	1 :	1	1	1	1	1	1 !	5	5	5	7	7
-		Tree																								1		+-	7	4	4	4	+	+-
Celtis laevigata		Tree													4	4	4	5	5	5	10	10 1	0	9	9	9	9	9	9 0	9	9	9 1	8	18 18
Cephalanthus	,	Shrub				+ +													-			10 1						+-	-	8	8 '	10	+-	10 10
•	common buttonbush					+ +									13	13	13	16	16	16	18	18 3	0 10	6	16	18 1	.0 1	0 1	3	+			+	
	common persimmon				1		-								2	2	6	2	2	2	10	1	1	1	1	3	1	1	1	1	1	1	+	
Fraxinus	· · · · · · · · · · · · · · · · · · ·	Tree				+ +	-	-									U				1	-	+	1	1	3	+	+	1	2	2	2	+	+-
Fraxinus pennsylvanica		Tree))	2 .	1 1	1 1	1	1	1	6	6 0	36	36	20	37	37	20	31	31 3	1 2	3 .	23 :	26 2	3 2	3 2	27 21	1	21 2	22 4	+	47 47
llex verticillata	common winterberry				+		_		+ +	- 4	4	4		0 0	30	30	30	37	31	33	21	21 2	<u> </u>	<u> </u>		2	.5 2	+ - 4	, 2	+		-4	+-	7 4
					+	+ +	· .	1 1	1 1						1	4	1	Е	5		5		E 1	2	2	4	2	2	2	1	1	1		_
		Tree			+		-	т .	1 1					-	4	4	4	5	5	5	5	3	J :	3	3	4	э .	-	3 1	-	1	1	3	
Liquidambar		Tree			2		4					1.1		4.2						4.7		13	4			1.6			_	+		3	+-	+-
Liquidambar styraciflua		Tree -			3		4					14		13	5		53			17		12	1			16		_	5	+			+-	+-
•		Tree -			1	+ +	-	-									1						-			1	_			+	_		+	+
	•	Tree						-	1								1									_		+	<u> </u>	4—	_		4	+-
Oxydendrum arboreum		Tree																					1					\bot	4	\bot				\bot
Pinus taeda	- ' '	Tree										1					2			1								4	4					
Platanus	•	Tree																											7	7	7	7		\bot
		Tree					:	1 1	1 1						10	10	10	10	10	10	10	10 1	0 10	0 :	10	10	9	9 ,	9 :	1	1	1		\bot
Prunus serotina	black cherry	Tree																								1			1				\bot	
Pyrus calleryana	, ı	Exotic					1										3												2			1		
Quercus	oak	Tree																1	1	1							2	2	2 .	5	5	5 13	4 1	34 134
Quercus lyrata	overcup oak	Tree													1	1	1	1	1	1														
Quercus michauxii	swamp chestnut oak	Tree	5	5	5					2	2	2	4	4 4	1 25	25	25	24	24	24	25	25 2	5 2!	5 2	25	25 2	.9 2	9 2	29 30	0 :	30	30		
Quercus nigra	water oak	Tree													1	1	1	1	1	1														
Quercus pagoda	cherrybark oak	Tree	2	2	2 11	1 11 1	1	3 3	3	1	1	1	4	4 4	41	41	41	41	41	41	40	40 4	0 39	9	39	39 4	1 4	1 4	11 42	2 /	12 4	42		
Quercus phellos	willow oak	Tree													6	6	6	5	5	5														
Quercus rubra	northern red oak	Tree													2	2	2	2	2	2										1				
Rhus	sumac	shrub																		1										1				
Rhus copallinum	flameleaf sumac	shrub																								1			1	1			1	
Sambucus canadensis	Common Elderberry	Shrub																								5			1	1			1	
Ulmus		Tree					Î					1	1	1 2	9	9	22	8	8	11						17			5	1				
Ulmus alata	winged elm	Tree					Î								4	4	4	4	4	4									1	1				
		Tree			1		1	1					2	2 2	2 2	2	4						1		1			T	1	+		1	\top	+
Unknown		Shrub or Tree			1									_									1					+	1	1	1	1	6	6 6
		Stem count	۷.	8 1	4 13	3 13 3	0 (6 6	5 18	7	7	28	17 :	17 44	187	187	343	196	196	280	172	172 34	7 14	5 14	15 3	70 14	7 14	7 20	06 160	0 1	50 16	69 26	5 2	65 269
		size (ares)		1	7 10	1	,	1	J 10		1	20	1	_	107	16	343	130	16	200	1/2	16	7 14.	16		70 14	16		0 100	16		15 20	16	
Totals		size (ACRES)		0.02	1	0.02		0.02			0.02		0.0		1	0.40			0.40			0.40		0.4		-	0.40		-	0.40		+	0.4	
Totals	·	,		3	6 2		7	4 0.02	1 6	2	0.02	7	- U.U	<u>-</u>	3 17		24	17	17	2.2	11		6 1	_	_	21 1	.2 1		20 16			20	ol 0.4	8 0
		Species count		J	_		4 2424	2 242 6	720.4	302.2	Ū	1122	5	0 1701						700.2	435	435 877.	-						_			_	2 670	
		Stems per ACRE		323.7 566.	_				728.4	203.3		_	688 68	_			867.5		495.7				_	7 366	_		8 371.	_	_		_	_		0.3 680.4
		Stem count		8 1	2 13		2 (6 6	5 11	7	7	22	t '	17 42	174		297	180		233	154		6 12		_	19 13			73 151		51 15	57 25		59 259
		size (ares)		1		1		1			1		1		1	16			16			16		16			16		4	16		—	16	
Riparian Buffe	r Success	size (ACRES)		0.02		0.02		0.02	_		0.02		0.0	2	<u> </u>	0.40			0.40			0.40		0.4			0.40	_		0.40			0.4	<u>) </u>
		Species count		3	5 2		5 4	4 4	4 5	3	3	5	5	5 7	7 16		20	16		18	10	10 1	3 10	-	_		.1 1					17	7	7
		Stems per ACRE	323.7	323.7 485.	6 526.1	1 526.1 890	3 242.8	242.8	445.2	283.3	283.3	890.3	688 68	38 1700	440.1	440.1	751.2	455.3	455.3	589.3	389.5	389.5 748.	7 326.	3 326	.3 806	.8 346	.5 346.	5 437	.6 381.9	9 381	.9 397	.1 655	1 655	655.

Color for Density

Exceeds requirements by 10%
Exceeds requirements, but by less than 10%
Fails to meet requirements, by less than 10%
Fails to meet requirements by more than 10%

PnoLS = Planted excluding livestakes P-all = Planting including livestakes

T = All planted and natural recruits including livestakes

T includes natural recruits

Table 8. 2013 Vegetation Transect Data

Terrible	Creek

			Total Number Hardwood	Total Hardwood
Transect	Size	Acreage	Stems	Stems/Acre
1	50m x 2m	0.0247	8	324
2	50m x 2m	0.0247	10	405
3	50m x 2m	0.0247	7	283
4	50m x 2m	0.0247	14	567
5	50m x 2m	0.0247	14	567
6	50m x 2m	0.0247	7	283
7	50m x 2m	0.0247	4	162
8	50m x 2m	0.0247	2	81
9	50m x 2m	0.0247	21	850
10	50m x 2m	0.0247	9	364
11	50m x 2m	0.0247	3	121
12	50m x 2m	0.0247	11	445
13	50m x 2m	0.0247	6	243
14	50m x 2m	0.0247	11	445
15	50m x 2m	0.0247	12	486
TOT	ΓALS	0.37	139	375

Terrible Creek Buffer Restoration Year 6 (2013) Vegetation Plot Photographs Taken October 9, 2013









Terrible Creek Buffer Restoration Year 6 (2013) Vegetation Plot Photographs (continued) Taken October 9, 2013


















Terrible Creek Buffer Restoration Year 6 (2013) Vegetation Plot Photographs (continued) Taken October 9, 2013








APPENDIX D BEAVER MANAGEMENT INFORMATION 2013 Map of Removed Beaver Dams




APPENDIX E ADDITIONAL SITE MAPPING

Figure 4: Drainage Area Map (USGS Topo Map)

Figure 5: Soils Map





APPENDIX F ADDITIONAL SITE PHOTOGRAPHS

Preconstruction Photographs Asbuilt Photographs

Terrible Creek Buffer Restoration Preconstruction Photographs Taken July, 2006













Terrible Creek Buffer Restoration Asbuilt Photographs Taken January and July, 2008











