Permit # NC000XXXX **Month:** July **Year:** 2026

Facility: Chemours Company-Fayetteville Works **Class:** Pending **County:** Bladen

ORC: Jamie R. Lewis **Grade:** Pending **ORC Certification #** 994529

Has ORC Changed?: ☐ **Phone:** 910-678-1219

Certifed Lab Name: Eurofins Lancaster Laboratories Environmental **Lab#:** 521

Person(s) Collecting samples: Facility staff

Comments:
1. Non-detect influent and effluent sample results were assigned a value of zero for the calculation and the values from duplicate samples were averaged together.
2. Monthly average influent and effluent concentrations are volume-weighted based on "Average Calculations" worksheet.
3. Permit and discharge numbers pending per application submitted on June 4, 2021.
4. Rainfall was taken from Huske Dam USGS

Sampling Location: Influent **Discharge #** Pending

Date					50050	50050		52612	52613	52620									
	Composite/ Sample Start Time	Composite/ Sample End Time	Total Composite Time	Precipitation	Influent to EQ Storage	Influent to Treatment System	Influent Volumetric Weighting Factor	HFPO-DA	PFMOAA	PMPA									
	2400 clock	2400 clock	hrs	inches	mgd	mgd		ug/l	ug/l	ug/l									
1																			
2																			
3																			
4																			
5																			
6				1.19	0.314	0.091													
7	800	1530	7.5	0.01	0.019	0.307	0.28	16	4.5	12									
8																			
9																			
10				0.09	0.008														
11				0.01	0.002														
12				0.41	0.064														
13				0.78	0.158														
14	800	1530	7.5			0.183	0.17	16	2.9	8.6									
15						0.169													
16																			
17																			
18																			
19				0.01	0.017														
20				0.37	0.047														
21				0.01	0.029														
22																			
23				2.59	0.322	0.074													
24	800	1530	7.5	0.28	0.148	0.335	0.31	14	2.2	5.9									
25				0.84	0.302	0.307													
26																			
27	800	1530	7.5			0.258	0.24	11	1.6	4.2									
28				0.29	0.045	0.285													
29																			
30																			
31																			
			Composite(CP)/Grab(GR)/Recorder(RC):		RC	RC		CP	CP	CP									

Monthly Average Limit:						
Monthly Average:	0.22	0.048	0.065	14	2.8	7.7
Daily Maximum:	2.59	0.322	0.335	0.31	16	4.5	12.0
Daily Minimum:	0.01	0.002	0.074	0.17	11	1.6	4.2

Permit # NC000XXXX **Month:** July **Year:** 2026

Facility: Chemours Company-Fayetteville Works **Class:** Pending **County:** Bladen

ORC: Jamie R. Lewis **Grade:** Pending **ORC Certification #** 994529

Has ORC Changed?: ☐ **Phone:** 910-678-1219

Certifed Lab Name: Eurofins Lancaster Laboratories Environmental **Lab#:** 521

Person(s) Collecting samples: Facility staff

Comments:
1. Non-detect influent and effluent sample results were assigned a value of zero for the calculation and the values from duplicate samples were averaged together.
2. Monthly average influent and effluent concentrations are volume-weighted based on "Average Calculations" worksheet.

Sampling Location: Effluent **Discharge #** Pending

Date				50050		52612	52613	52620	00400	CO530								
	Composite/ Sample Start Time	Composite/ Sample End Time	Total Composite Time	Discharge from Treatment System	Effluent Volumetric Weighting Factor	HFPO-DA	PFMOAA	PMPA	pH	Total Suspended Solids								
	2400 clock	2400 clock	hrs	mgd		ug/l	ug/l	ug/l	su	mg/l								
1																		
2																		
3																		
4																		
5																		
6				0.091														
7	800	1530	7.5	0.307	0.28	< 0.002	< 0.002	< 0.01	6.2	3.4								
8																		
9																		
10																		
11																		
12																		
13																		
14	800	1530	7.5	0.183	0.17	< 0.002	< 0.002	< 0.01	6.1	2.1								
15				0.169														
16																		
17																		
18																		
19																		
20																		
21																		
22																		
23				0.074														
24	800	1530	7.5	0.335	0.31	< 0.004	< 0.002	< 0.002	6.2	< 1								
25				0.307														
26																		
27	800	1530	7.5	0.258	0.24	< 0.004	< 0.002	< 0.002	6.2	< 1.1								
28				0.285														
29																		
30																		
31																		
Composite(CP)/Grab(GR)/Recorder(RC):				**RC**		**CP**	**CP**	**CP**	**CP**	**CP**								

Monthly Average Limit:																
Monthly Average:	0.065		0.000	0.000	0.000	6.2	2.8									
Daily Maximum:	0.335	0.31	0.000	0.000	0.000	6.2	3.4									
Daily Minimum:	0.074	0.17	0.000	0.000	0.000	6.1	2.1									
Monthly Avg % Removal (99%):			**100.00**	**100.00**	**100.00**											

EQUATION 1: SYSTEM REMOVAL EFFECTIVENESS FOR INDICATOR PARAMETERS CALCULATIONS

Date	Sample Number	Inputs for Monthly Evaluation Period of July 2026									
		Influent Concentration			Influent Volume	Effluent Concentration			Effluent Volume	Influent Concentration Volumetric Weighting Factor	Effluent Concentration Volumetric Weighting Factor
		HFPO-DA (*i*)	PFMOAA (*i*)	PMPA (*i*)		HFPO-DA (*i*)	PFMOAA (*i*)	PMPA (*i*)			
	m, n	$c_{inf,n,HFPO\text{-}DA}$	$c_{inf,n,PFMOAA}$	$c_{inf,n,PMPA}$	V_n	$c_{eff,m,HFPO\text{-}DA}$	$c_{eff,m,PFMOAA}$	$c_{eff,m,PMPA}$	V_m	w_n	w_m
	-	µg/L	µg/L	µg/L	mgd	µg/L	µg/L	µg/L	mgd	-	-
	1	16	4.5	12	0.307	< 0.002	< 0.002	< 0.01	0.307	0.28	0.28
	2	16	2.9	8.6	0.183	< 0.002	< 0.002	< 0.01	0.183	0.17	0.17
	3	14	2.2	5.9	0.335	< 0.004	< 0.002	< 0.002	0.335	0.31	0.31
	4	11	1.6	4.2	0.258	< 0.004	< 0.002	< 0.002	0.258	0.24	0.24

Results Monthly Evaluation Period of July 2026								
Volume-weighted Influent Concentration			Volume-weighted Effluent Concentration			Treatment System PFAS Removal Efficiency for HFPO-DA, PFMOAA, and PMPA		
$c_{inf,HFPO\text{-}DA}$	$c_{inf,PFMOAA}$	$c_{inf,PMPA}$	$c_{eff,HFPO\text{-}DA}$	$c_{eff,PFMOAA}$	$c_{eff,PMPA}$	$E_{TS\text{-}IXM\text{-}HFPO\text{-}DA}$	$E_{TS\text{-}IXM\text{-}PFMOAA}$	$E_{TS\text{-}IXM\text{-}PMPA}$
µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	%	%	%
14	**3**	**8**	**0.000**	**0.000**	**0.000**	**100.0**	**100.0**	**100.0**

Permit # NC000XXXX **Month:** July **Year:** 2026

Facility: Chemours Company-Fayetteville Works **Class:** Pending **County:** Bladen

ORC: Jamie R. Lewis **Grade:** Pending **ORC Certification #** 994529

Has ORC Changed?: ☐ **Phone:** 910-678-1219

Certifed Lab Name: Eurofins Lancaster Laboratories Environmental **Lab#:** 521

Person(s) Collecting samples: Facility staff

Comments:
1. Permit and discharge numbers are pending per application submitted on June 4, 2021.
2. Bypass occurred after 1" of rain in 24 hours and after the designed storm volume transferred.

Sampling Location: Bypass **Discharge #** Pending

Date	East Sump Grab Sample Start Time	West Sump Grab Sample Time	Precipitation	50050 East Sump Bypass Flow	50050 West Sump Bypass Flow	East Bypass Total Table 3+ (Total of 20 Compounds)	West Bypass Total Table 3+ (Total of 20 Compounds)											
	2400 clock	2400 clock	inches	mgd	mgd	ug/l	ug/l											
1																		
2																		
3																		
4																		
5																		
6			1.19	0.004	0.001	187	16.5											
7			0.01															
8																		
9																		
10			0.09															
11			0.01															
12			0.41															
13			0.78															
14																		
15																		
16																		
17																		
18																		
19			0.01															
20			0.37															
21			0.01															
22																		
23			2.59	0.127	0.135													
24			0.28	0.056	0.034													
25			0.84	0.007														
26																		
27																		
28			0.29															
29																		
30																		
31																		
Composite(CP)/Grab(GR)/Recorder(RC):				RC	RC	GR	GR											

Monthly Average Limit:																	
Monthly Average:	0.22																
Daily Maximum:	2.59																
Daily Minimum:	0.01																
Monthly Avg % Removal (99%):																	